RiverCOG Airline Trail - Farmington Canal Trail Connector Study





	2023				202							24						2025	2025	
	Sept	Oct	Nov	Dec	Jan	Feb	March	April	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	March	
TASK 1: Project Management																				
1.1: Ongoing Project Management & Reporting																				
1.2: Task 1 Deliverables																				
Task 2. Community Involvement/Visioning, etc.																				
2.1 Community Involvement																				
2.1.1: Plan Advisory/Technical Committee (8)																				
2.1.2: Broad Community Engagement																				
2.1.2a: Mobile Visioning Charrette																				
2.1.2b: Design Workshop																				
2.1.2c: Final Information Meeting																				
2.1.3: Additional Outreach																				
2.1.3a: Stakeholder Meetings (5)																				
2.1.3b: Website Content																				
2.1.3c: RiverCOG Board Presentations (3)																				
2.1.3d: Project Branding																				
2.1.3e: Additional Stakeholder or Client Mtgs																				
2.2: Visioning, Goals and Objectives																				
2.3: Coordination with Other Towns																				
2.4 Task 2 Deliverables											tecnica	anl memorandu	um 1							
Task 3. Data Collection and Existing Conditions																				
3.1: General Data Collection																				
3.1.1: Base Maps																				
3.1.2: Transportation																				
3.1.3: Land Use																				
3.1.4: Environmental																				
3.2: Existing Conditions																				
3.2.1: Roadway and Traffic																				
3.2.2: Land Use and Development																				
3.2.3: Bicycle, Pedestrian and Transit																				
3.3: Task 3 Deliverables							ted	nicanl memora	ndum 2											
Task 4. Future Conditions and Plan Recommendations																				
4.1: Future Conditions																				
4.2: Plan Recommendations																				
4.2.1: Transportation Infrastructure		1																	<u> </u>	
4.2.2: Critical Traffic Areas and Improvements		1												1				<u> </u>	<u> </u>	
4.2.3: Recommendations Evaluation and Preferred Alternative																			1	
4.3: Task 4 Deliverables														tecnicanl mem	norandum 3			<u> </u>	<u> </u>	
Task 5. Implementation Plan																				
5.1: Implementation Plan																	Draft Repo	rt	Final Report	
5.2: Task 5 Deliverables																				
5.3: Future Phase Methodology																				